Completion Report

1	Name of Wok	Improvements to Roads and drains at Ravindranagara and other surrounding area in ward No. 13
2	Sanctioned Estimate No.& Date	CE/DZ/TS/50/2019-20 31/8/2019 EE/DD/AS 30/19-20 dt 18/5/2019
3	Head of Acount which is Chargeable	Pcode - 3443
4	Enstrument Order No. & Date	EE/DD/N-0/393/19-20 dated 17/9/2019
5	Name of Contractor	M/s KRIDL
6a	Time Stipulated for Completion of work	90 days.
b	Delay in execulation of work	607 days.
7	Measurement recorded in MB	4878/19-20
	Page No	48T16 to 48T19
8	check Measurment of the Asst	17/8/2021
	Exe. Eng./ Exe.Eng. On	—
9	Name of the Office / Official	—
	incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Janardhan

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	29,92,018 =00	—	7982 =00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
Shettihalli SUB-DIVISION
BANGALORE

ನಿಜಾಯಿತಿ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned By Scanner Go